COMPLETION REPORT

1	Name of the Work	Providing Assured Minimum facilities (AMF) to all Polling Stations of Loksabha Elections 2019 pertains to ward no 12(SC)
2	Sanctioned Estimate No. and date	BBMP/CE/DZ/TS/89/18-19 Dated: 20.03.2019.
3	Head of Account which is chargeable	P0054 (Job Code 012-19-000073)
4	Instrument Order No. and date	EE/DD/WO/ 07 /18-19 dated: 10.05.2019
5	Name of Contractor	Muniraju .L
6 a	Time Stipulated for Completion of Work	20 days
b	Delay in Execution of Work	
7	Measurement recorded in	MB No. 8852 Page No. 85191 - 85194
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, A.E
	b) Asst. Executive Engineer	Jayalingappa .B.L, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 1.83 Lakhs	1,70,508.00	-	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner